

Northgate (Tronox) Asbestos & SWPP Timeline

- August 6, 2010* - Mobilize equipment (Loader, H2O Truck, Backhoe, etc)
Set up Jones Valves
- August 9, 2010* - Fencing Specialists onsite for measurements, Sean Regan
Working in water truck for drill rig. 1st Bin for asbestos
Pipework delivered.
- August 10, 2010* - Additional laborers and Fencing Specialists in safety
Class. Fencing around basements will be erected
afterwards. SWPP materials will be delivered prior to
Class and installed afterwards. Track-out pad will be
Constructed. All SWPP in asbestos areas to be constructed
1st, and completed and inspected by NDEP by end of day.
- August 11, 2010* - Pipe removal in northern portion of site to begin, estimated
4 or 5 days. Continue with SWPP installations and
Inspections. Begin setting up light plants and Air Monitors
Within exclusion zone of basement work.
- August 12-16, 2010* - Continue with pipe removal, SWPP installations and
Basement area preparation work. SWPP installation
Expected to be completed by August 16, 2010.
- August 17, 2010 (night)* - Begin removing asbestos for basements one and two.
Estimated completion 2 months.

Only the basement abatement work was delayed a few days because DAQEM wanted to physically see the work site before we could submit the notification. After the job walk with Mr. Parks and site representatives, the notification was sent within 24 hours.