

**TABLE 4-1
Preliminary Henderson Project Soil Remediation Schedule**

Tasks	Estimated Duration	Q1			Q2			Q3			Q4		
		Jan	Feb	March	April	May	June	July	Aug	Sept	Oct	Nov	Dec
A Finalize Phase B Site Investigation/Reporting	34 weeks	[Gantt bar spanning from Jan to Sept]											
B Phase B Supplemental Sampling	18 weeks	[Gantt bar spanning from Jan to May]											
C Technical Memos - Data Summary Reports	10 weeks	[Gantt bar spanning from April to June]											
D Human Health Risk Assessment	12 weeks	[Gantt bar spanning from June to Sept]											
E Remediate Parcels C, D, F, G, and H	6 weeks	[Gantt bar spanning from Feb to March]											
Planning/Permitting	3 weeks	[Gantt bar spanning from Feb to March]											
Remediation	3 weeks	[Gantt bar spanning from March to April]											
F Excavate and Dispose of Mn Tailings	18 weeks	[Gantt bar spanning from Feb to Sept]											
Planning/Permitting	6 weeks	[Gantt bar spanning from Feb to April]											
Soil Removal	12 weeks	[Gantt bar spanning from April to June]											
G Soil Remediation	44 weeks	[Gantt bar spanning from Feb to Sept]											
CAP (HASP, PAMP, DMP, and SWPPP /NDEP Approval)	14 weeks	[Gantt bar spanning from Feb to April]											
Demolition	8 weeks	[Gantt bar spanning from April to June]											
Soil Remediation	24 weeks	[Gantt bar spanning from July to Sept]											
H Perchlorate Soil Flushing Pilot Study	12 weeks	[Gantt bar spanning from April to June]											
Perchlorate Soil Flushing (contingent on results of Pilot Study)	24+ weeks	[Gantt bar spanning from July to Sept]											
I VOC Soil Vapor Intrusion Evaluation and Mitigation	28 weeks	[Gantt bar spanning from June to Sept]											
J Closure		[Gantt bar spanning from Dec to Dec]											