			Figure 5 Proposed Soil Flushing Evaluation Schedule								
ID 🚺	Task Name	Duration	Start	Finish	Predecessors	March April	May 4/26 5/3 5/10 5/17 5/	June /24 5/31 6/7 6/14 6/21	July August 6/28 7/5 7/12 7/19 7/26 8/2 8/9 8/16 8/	23 8/30	
1	NDEP Approval of Workplan	0 days	Tue 6/1/10	Tue 6/1/10				€/1			
2	Column Studies	61 days	Tue 6/1/10	Tue 8/24/10	1			<b>*</b>		)	
3	Collect Soil and Water Materials	5 days	Tue 6/1/10	Mon 6/7/10	1						
4	Analyze Soil and Water Materials	3 days	Tue 6/8/10	Thu 6/10/10	3			<b>č</b> 1			
5	Prepare Soil Columns	10 days	Fri 6/11/10	Thu 6/24/10	4						
6	Conduct soil column tests	10 days	Fri 6/25/10	Thu 7/8/10	5						
7	Complete Post Test Analyses	3 days	Fri 7/9/10	Tue 7/13/10	6						
8	Prepare Column Study Tech Memo	20 days	Wed 7/14/10	Tue 8/10/10	7						
9	Review Column Study Tech Memo	10 days	Wed 8/11/10	Tue 8/24/10	8						
10	Pilot Scale Demonstration	162 days	Tue 6/1/10	Wed 1/12/11	1			<b>•</b>			
11	Sample Candidate Pilot Study Area	a 5 days	Tue 6/1/10	Mon 6/7/10	1						
12	Analyze Samples from Candidate A	Area 10 days	Tue 6/8/10	Mon 6/21/10	11			<b></b>			
13	Build Pilot Study Percolation Area	20 days	Wed 8/25/10	Tue 9/21/10	12,9						
14	Install Pilot Study Monitoring Locati	ions 10 days	Wed 9/22/10	Tue 10/5/10	13						
15	Sample Pilot Study Monitoring Loca	ations 1 day	Wed 10/6/10	Wed 10/6/10	14						
16	Soil Flushing Percolation Period	30 days	Thu 10/7/10	Wed 11/17/10	15						
17	Complete Pilot Study Monitoring	20 days	Thu 11/18/10	Wed 12/15/10	16						
18	Prepare Pilot Study Report	10 days	Thu 12/16/10	Wed 12/29/10	17						
19	Review Pilot Study Report	10 days	Thu 12/30/10	Wed 1/12/11	18						
20	Submit Report to NDEP	0 days	Wed 1/12/11	Wed 1/12/11	19						

Project: Figure 5 Proposed Soil Flus Date: Wed 5/26/10	Task Split	Progress Milestone	*	Summary Project Summary	<b>V</b>	External Tasks External Milestone	Deadline	Ŷ
						Page 1		

