

Tronox Remediation Program Schedule September 7, 2010

DRAFT

ID	Task Name	Duration	Start	Q3				Q4				Q1			Q2			Q3				
				J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S			
1	Phase B Soil Investigation/Remediation Program	777 days	Mon 7/7/08	[Gantt bar spanning from Mon 7/7/08 to Mon 11/23/09]																		
2	Finalize Phase B Site Investigation	447 days	Wed 4/15/09	[Gantt bar spanning from Wed 4/15/09 to Mon 11/23/09]																		
3	Receipt of Phase B Final Lab Data	54 days	Thu 10/15/09	[Gantt bar spanning from Thu 10/15/09 to Mon 11/23/09]																		
8	Data Mgmt/Validation	447 days	Wed 4/15/09	[Gantt bar spanning from Wed 4/15/09 to Mon 11/23/09]																		
14	NDEP Phase B Source Area Meetings	15 days	Mon 1/18/10	[Gantt bar spanning from Mon 1/18/10 to Mon 11/23/09]																		
18	Phase B Reporting	100 days	Fri 11/20/09	[Gantt bar spanning from Fri 11/20/09 to Mon 11/23/09]																		
53	Remediation Planning	59 days	Mon 12/7/09	[Gantt bar spanning from Mon 12/7/09 to Mon 11/23/09]																		
59	Phase B Remediation Supplemental Sampling	304 days	Mon 11/23/09	[Gantt bar spanning from Mon 11/23/09 to Mon 11/23/09]																		
60	Area I	43 days	Mon 11/23/09	[Gantt bar spanning from Mon 11/23/09 to Mon 11/23/09]																		
64	Area II	49 days	Mon 12/7/09	[Gantt bar spanning from Mon 12/7/09 to Mon 11/23/09]																		
69	Waste Profile	151 days	Thu 2/11/10	[Gantt bar spanning from Thu 2/11/10 to Mon 11/23/09]																		
70	Submittal of Analysis Profiles to Landfills	0 days	Thu 2/11/10	[Gantt bar spanning from Thu 2/11/10 to Mon 11/23/09]																		
71	Acceptance of Profile Information by Landfills (subject to change)	151 days	Fri 2/12/10	[Gantt bar spanning from Fri 2/12/10 to Mon 11/23/09]																		
72	Parcel Profile	26 days	Fri 2/12/10	[Gantt bar spanning from Fri 2/12/10 to Mon 11/23/09]																		
73	MN Tails Profile	34 days	Fri 2/12/10	[Gantt bar spanning from Fri 2/12/10 to Mon 11/23/09]																		
74	Site-Wide Profile	111 days	Fri 3/5/10	[Gantt bar spanning from Fri 3/5/10 to Mon 11/23/09]																		
75	Potential Haz Areas	6 days	Mon 8/9/10	[Gantt bar spanning from Mon 8/9/10 to Mon 11/23/09]																		
76	Sample Collection	1 day	Mon 8/9/10	[Gantt bar spanning from Mon 8/9/10 to Mon 11/23/09]																		
77	Analyses/Treatability Study	4 days	Tue 8/10/10	[Gantt bar spanning from Tue 8/10/10 to Mon 11/23/09]																		
78	Acceptance	1 day	Mon 8/16/10	[Gantt bar spanning from Mon 8/16/10 to Mon 11/23/09]																		
79	LOU 10 - Haz Waste Landfill	131 days	Fri 3/12/10	[Gantt bar spanning from Fri 3/12/10 to Mon 11/23/09]																		
80	Submission of data to US Ecology, data eval, coordination	100 days	Fri 3/12/10	[Gantt bar spanning from Fri 3/12/10 to Mon 11/23/09]																		
81	Sample Collection	1 day	Fri 8/6/10	[Gantt bar spanning from Fri 8/6/10 to Mon 11/23/09]																		
82	Analyses/Treatability Study	15 days	Mon 8/9/10	[Gantt bar spanning from Mon 8/9/10 to Mon 11/23/09]																		
83	Acceptance	5 days	Mon 8/30/10	[Gantt bar spanning from Mon 8/30/10 to Mon 11/23/09]																		
84	Data Validation and DVSR (Area I/II Supplemental Sampling)	118 days	Mon 2/15/10	[Gantt bar spanning from Mon 2/15/10 to Mon 11/23/09]																		
93	Dioxin TEQ Bioaccessability Study	82 days	Mon 2/1/10	[Gantt bar spanning from Mon 2/1/10 to Mon 11/23/09]																		
117	Pre-Confirmation Sampling	240 days	Fri 2/19/10	[Gantt bar spanning from Fri 2/19/10 to Mon 11/23/09]																		
118	Scoping	4 days	Fri 2/19/10	[Gantt bar spanning from Fri 2/19/10 to Mon 11/23/09]																		
119	NDEP Meeting	1 day	Mon 2/22/10	[Gantt bar spanning from Mon 2/22/10 to Mon 11/23/09]																		
120	Work Plan	19 days	Thu 2/25/10	[Gantt bar spanning from Thu 2/25/10 to Mon 11/23/09]																		
126	Bid Development	10 days	Mon 3/15/10	[Gantt bar spanning from Mon 3/15/10 to Mon 11/23/09]																		
131	Field Work	152 days	Wed 3/24/10	[Gantt bar spanning from Wed 3/24/10 to Mon 11/23/09]																		
132	Mobilization	5 days	Mon 3/29/10	[Gantt bar spanning from Mon 3/29/10 to Mon 11/23/09]																		
133	RZ-B	12 days	Wed 3/24/10	[Gantt bar spanning from Wed 3/24/10 to Mon 11/23/09]																		
136	RZ-C	16 days	Fri 3/26/10	[Gantt bar spanning from Fri 3/26/10 to Mon 11/23/09]																		
139	RZ-D	18 days	Fri 4/2/10	[Gantt bar spanning from Fri 4/2/10 to Mon 11/23/09]																		
142	RZ-E	16 days	Fri 4/9/10	[Gantt bar spanning from Fri 4/9/10 to Mon 11/23/09]																		
145	Additional Step-Out Sampling	91 days	Thu 5/13/10	[Gantt bar spanning from Thu 5/13/10 to Mon 11/23/09]																		
146	First Phase	45 days	Thu 5/13/10	[Gantt bar spanning from Thu 5/13/10 to Mon 11/23/09]																		
149	Second Phase	41 days	Thu 7/15/10	[Gantt bar spanning from Thu 7/15/10 to Mon 11/23/09]																		
150	Field Coordination/GBP	7 days	Thu 7/15/10	[Gantt bar spanning from Thu 7/15/10 to Mon 11/23/09]																		
151	Field Sampling	34 days	Mon 7/26/10	[Gantt bar spanning from Mon 7/26/10 to Mon 11/23/09]																		
152	Laboratory Analysis	147 days	Wed 3/31/10	[Gantt bar spanning from Wed 3/31/10 to Mon 11/23/09]																		
153	Screening Laboratory Analysis	91 days	Wed 3/31/10	[Gantt bar spanning from Wed 3/31/10 to Mon 11/23/09]																		
154	Mobilization	3 days	Wed 3/31/10	[Gantt bar spanning from Wed 3/31/10 to Mon 11/23/09]																		
155	Screening Analysis	88 days	Mon 4/5/10	[Gantt bar spanning from Mon 4/5/10 to Mon 11/23/09]																		

Task Milestone Rolled Up Task Rolled Up Progress External Tasks Group By Summary
Progress Summary Rolled Up Milestone Split Project Summary Deadline

* Task (and successor tasks) timing is subject to change based on cost considerations and discussions with NDEP

Tronox Remediation Program Schedule September 7, 2010

DRAFT

ID	Task Name	Duration	Start	Q3				Q4				Q1			Q2			Q3				
				J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S			
161	Fixed Lab Analysis	129 days	Mon 4/26/10																			
162	RZ-B	20 days	Mon 4/26/10																			
163	RZ-C	20 days	Fri 4/30/10																			
164	RZ-D	20 days	Mon 5/10/10																			
165	RZ-E	20 days	Wed 5/19/10																			
166	Additional Step-Out	20 days	Thu 7/8/10																			
167	Additional Step-Out (second phase)	25 days	Fri 9/10/10																			
168	Data Validation	129 days	Mon 5/24/10																			
169	RZ-B	20 days	Mon 5/24/10																			
172	RZ-C	20 days	Fri 5/28/10																			
175	RZ-D	20 days	Sat 6/5/10																			
178	RZ-E	20 days	Mon 6/14/10																			
181	Step-Out Sampling	20 days	Fri 10/15/10																			
182	DV EDDs	15 days	Fri 10/15/10																			
183	Data Validation Summary Tables	5 days	Fri 11/5/10																			
184	Data Validation Summary Report - RZ Sampling	154 days	Thu 6/17/10																			
185	RZ-B	44 days	Thu 6/17/10																			
191	RZ-C	49 days	Tue 6/22/10																			
197	RZ-D	58 days	Mon 6/28/10																			
198	Draft DVSR	19 days	Mon 6/28/10																			
199	Submit to NDEP	0 days	Thu 7/22/10																			
200	NDEP Review	10 days	Fri 7/23/10																			
201	Respond to Comments/DVSR Finalization	10 days	Fri 8/6/10																			
202	NDEP Review	4 days	Fri 8/20/10																			
203	Revised DVSR	5 days	Thu 9/2/10																			
204	NDEP Review and Approval	10 days	Thu 9/2/10																			
205	RZ-E	39 days	Wed 7/7/10																			
206	Draft DVSR	14 days	Wed 7/7/10																			
207	Submit to NDEP	0 days	Mon 7/26/10																			
208	NDEP Review	10 days	Tue 7/27/10																			
209	Respond to Comments/DVSR Finalization	10 days	Tue 8/10/10																			
210	NDEP Review and Approval	5 days	Tue 8/24/10																			
211	Step-Out Sampling	45 days	Fri 11/12/10																			
212	Draft DVSR	20 days	Fri 11/12/10																			
213	Submit to NDEP	0 days	Thu 12/9/10																			
214	NDEP Review	10 days	Fri 12/10/10																			
215	Respond to Comments/DVSR Finalization	10 days	Fri 12/24/10																			
216	NDEP Review and Approval	5 days	Fri 1/7/11																			
217	Removal Action Work Plan (Including PAMP, SWPPP)	181 days	Mon 2/8/10																			
218	RAW Document	134 days	Mon 2/8/10																			
231	RZ-B Excavation Plan	81 days	Fri 5/14/10																			
242	RZ-C Excavation Plan	69 days	Fri 6/11/10																			
243	EP Preparation	21 days	Fri 6/11/10																			
244	Submit to NDEP	0 days	Tue 7/6/10																			
245	NDEP Preliminary Review	5 days	Wed 7/7/10																			
246	NDEP Review	10 days	Wed 7/14/10																			
247	Respond to Comments/EP Finalization	28 days	Wed 7/28/10																			

Task Milestone Rolled Up Task Rolled Up Progress External Tasks Group By Summary
Progress Summary Rolled Up Milestone Split Project Summary Deadline

*** Task (and successor tasks) timing is subject to change based on cost considerations and discussions with NDEP**

Tronox Remediation Program Schedule September 7, 2010

DRAFT

ID	Task Name	Duration	Start	Q3				Q4			Q1			Q2			Q3		
				J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
248	NDEP Review and Approve EP	5 days	Mon 9/6/10																
249	RZ-D Excavation Plan	78 days	Fri 5/28/10																
250	EP Preparation	17 days	Fri 5/28/10																
251	Submit to NDEP	0 days	Thu 6/17/10																
252	NDEP Preliminary Review	5 days	Fri 6/18/10																
253	NDEP Review	10 days	Thu 6/24/10																
254	Respond to Comments/EP Finalization	10 days	Tue 7/6/10																
255	RTC and Errata	26 days	Tue 7/20/10																
256	NDEP Review and Approval	10 days	Wed 8/25/10																
257	RZ-E Excavation Plan	104 days	Wed 5/26/10																
258	EP Preparation	35 days	Wed 5/26/10																
259	Submit to NDEP	0 days	Tue 7/6/10																
260	NDEP Review	10 days	Wed 7/7/10																
261	Respond to Comments/EP Finalization	13 days	Thu 9/16/10																
262	NDEP Review and Approve EP	5 days	Tue 10/5/10																
263	Contractor Plans And Specifications/Contractor Selection	191 days	Mon 2/22/10																
264	Demolition	114 days	Fri 2/26/10																
282	Remediation	173 days	Thu 3/18/10																
283	Mn Tailings	28 days	Thu 3/18/10																
289	RZ-B Unit Buildings	5 days	Mon 7/19/10																
292	Site Wide - (based on Area B and D, supplements to follow)	55 days	Fri 6/4/10																
300	RZ-C	16 days	Mon 9/6/10																
301	Prepare Remediation Plans and Specifications	10 days	Mon 9/6/10																
302	Review Plans and Specifications (Tronox, Chartis)	3 days	Mon 9/20/10																
303	Issue Plans and Specifications	3 days	Thu 9/23/10																
304	RZ-E	20 days	Tue 10/12/10																
305	Prepare Remediation Plans and Specifications	10 days	Tue 10/12/10																
306	Review Plans and Specifications (Tronox, Chartis)	5 days	Tue 10/26/10																
307	Issue Plans and Specifications	5 days	Tue 11/2/10																
308	Grading and Dust Monitoring Permit	150 days	Mon 2/22/10																
309	Parcels C, D, F, G, and H	20 days	Mon 2/22/10																
310	Permits - Mn Tailings	15 days	Mon 3/8/10																
311	Permits - RZ	14 days	Wed 7/21/10																
312	Contractor Submits Grading and DMP	5 days	Thu 8/12/10																
313	Clark County Review/Permitting	17 days	Thu 8/19/10																
314	Well Removal and Replacement (If required)	66 days	Thu 9/23/10																
315	RZ-C*	43 days	Tue 10/26/10																
316	Well Abandonment	10 days	Tue 10/26/10																
317	Permitting	5 days	Tue 10/26/10																
318	Mobilization	3 days	Tue 11/2/10																
319	Well Abandonment - Field Activities	2 days	Fri 11/5/10																
320	Well Reinstallation	13 days	Tue 12/7/10																
321	Permitting	5 days	Tue 12/7/10																
322	Mobilization	3 days	Tue 12/14/10																
323	Well Installation	3 days	Fri 12/17/10																
324	Well Development	2 days	Wed 12/22/10																
325	RZ-D	45 days	Thu 9/23/10																

Task Milestone Rolled Up Task Rolled Up Progress External Tasks Group By Summary Progress Summary Rolled Up Milestone Split Project Summary Deadline

*** Task (and successor tasks) timing is subject to change based on cost considerations and discussions with NDEP**

Tronox Remediation Program Schedule September 7, 2010

DRAFT

ID	Task Name	Duration	Start	Q3			Q4			Q1			Q2			Q3		
				J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
326	Well Abandonment	10 days	Thu 9/23/10															
327	Permitting	5 days	Thu 9/23/10															
328	Mobilization	3 days	Thu 9/30/10															
329	Well Abandonment - Field Activities	2 days	Tue 10/5/10															
330	Well Reinstallation	17 days	Tue 11/2/10															
331	Permitting	5 days	Tue 11/2/10															
332	Mobilization	3 days	Tue 11/9/10															
333	Well Installation	6 days	Fri 11/12/10															
334	Well Development	3 days	Mon 11/22/10															
335	Soil Remediation	651 days	Mon 7/7/08															
336	Identify Backfill Source(s)	120 days	Mon 4/5/10															
337	Identify Potential Sources	75 days	Mon 4/5/10															
338	"Phase I" Evaluations	40 days	Mon 6/28/10															
339	Soil Certification (if required)	25 days	Mon 8/9/10															
340	Soil Sampling and Analysis	20 days	Mon 8/9/10															
341	Evaluation	5 days	Mon 9/6/10															
342	Implementation of SWPPP Measures	20 days	Thu 8/12/10															
343	Site Wide	20 days	Thu 8/12/10															
344	Beta Ditch	10 days	Thu 8/12/10															
345	Parcel C, D, F, G, H WP Approval	0 days	Mon 7/7/08															
346	Parcels C, D, F, G and H	57 days	Mon 2/15/10															
347	Contractor Selection	20 days	Mon 2/15/10															
348	Notice to Proceed	0 days	Fri 3/12/10															
349	Parcels F, G and H	27 days	Mon 3/22/10															
353	Parcels C and D	17 days	Mon 4/12/10															
357	Mn Tailings	122 days	Mon 4/26/10															
358	Tailings Removal	66 days	Mon 4/26/10															
363	Confirmation Sampling	74 days	Sat 6/26/10															
364	Confirmation Sampling Workplan	34 days	Sat 6/26/10															
372	Field Sampling	5 days	Wed 9/1/10															
373	Analysis	20 days	Wed 9/8/10															
374	Remediation Zones	172 days	Fri 5/7/10															
375	Contractor Mob	4 days	Tue 8/3/10															
376	RZ-B Unit Buildings	37 days	Tue 8/10/10															
377	Unit 1 Building	22 days	Tue 8/10/10															
378	Excavate, Transport to TSDF	22 days	Tue 8/10/10															
379	Dust Monitoring	22 days	Tue 8/10/10															
380	Perimeter Air Monitoring	22 days	Tue 8/10/10															
381	Unit 2 Building*	15 days	Thu 9/9/10															
382	Excavate, Transport to TSDF	15 days	Thu 9/9/10															
383	Dust Monitoring	15 days	Thu 9/9/10															
384	Perimeter Air Monitoring	15 days	Thu 9/9/10															
385	RZ-B	51 days	Mon 8/23/10															
386	Remove Debris and Obstructions	25 days	Mon 8/23/10															
387	Remove Applicable Utilities	25 days	Mon 8/23/10															
388	Install Temporary Critical Utilities	2 days	Mon 9/27/10															
389	Excavate, Transport to TSDF	36 days	Mon 9/13/10															

Task Milestone Rolled Up Task Rolled Up Progress External Tasks Group By Summary
Progress Summary Rolled Up Milestone Split Project Summary Deadline

*** Task (and successor tasks) timing is subject to change based on cost considerations and discussions with NDEP**

Tronox Remediation Program Schedule September 7, 2010

DRAFT

ID	Task Name	Duration	Start	Q3			Q4			Q1			Q2			Q3		
				J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
390	Dust Monitoring	36 days	Mon 9/13/10															
391	Perimeter Air Monitoring	36 days	Mon 9/13/10															
392	RZ-C*	25 days	Tue 11/2/10															
393	Remove Debris and Obstructions	5 days	Tue 11/2/10															
394	Remove Applicable Utilities	5 days	Tue 11/2/10															
395	Install Temporary Critical Utilities	5 days	Tue 11/9/10															
396	Excavate, Transport to TSDF	25 days	Tue 11/2/10															
397	Dust Monitoring	25 days	Tue 11/2/10															
398	Perimeter Air Monitoring	25 days	Tue 11/2/10															
399	RZ-D	132 days	Fri 5/7/10															
400	Remove Debris and Obstructions	20 days	Thu 8/26/10															
401	Remove Applicable Utilities	20 days	Thu 8/26/10															
402	Install Temporary Critical Utilities	20 days	Thu 9/23/10															
403	Haul Road Development	5 days	Fri 5/7/10															
404	Dust Monitoring	36 days	Mon 9/13/10															
405	Excavate, Transport to TSDF	36 days	Mon 9/13/10															
406	Perimeter Air Monitoring	36 days	Mon 9/13/10															
407	LOU 10*	36 days	Mon 9/13/10															
408	Dust Monitoring	36 days	Mon 9/13/10															
409	Excavate, Transport to TSDF	36 days	Mon 9/13/10															
410	Perimeter Air Monitoring	36 days	Mon 9/13/10															
411	RZ-E*	10 days	Tue 12/7/10															
412	Remove Debris and Obstructions	5 days	Tue 12/7/10															
413	Remove Applicable Utilities	5 days	Tue 12/7/10															
414	Install Temporary Critical Utilities	5 days	Tue 12/14/10															
415	Excavate, Transport to TSDF	10 days	Tue 12/7/10															
416	Dust Monitoring	10 days	Tue 12/7/10															
417	Perimeter Air Monitoring	10 days	Tue 12/7/10															
418	Contractor Demobilization	5 days	Tue 12/21/10															
419	Data Validation and DVSR Reports	175 days	Wed 5/5/10															
420	Parcel C, D, F, G, & H	66 days	Wed 5/5/10															
430	Manganese Tails Area	60 days	Wed 10/6/10															
431	Data Validation	15 days	Wed 10/6/10															
432	DV Summary Tables	5 days	Wed 10/27/10															
433	Data Validation Summary Report	40 days	Wed 11/3/10															
434	Internal Draft DVSR	5 days	Wed 11/3/10															
435	Client Review/Draft Finalization	5 days	Wed 11/10/10															
436	Submit to NDEP	0 days	Tue 11/16/10															
437	NDEP Review	15 days	Wed 11/17/10															
438	Respond to Comments/DVSR Finalization	10 days	Wed 12/8/10															
439	NDEP Approval	5 days	Wed 12/22/10															
440	Replace Utility Lines as Necessary	95 days	Tue 11/2/10															
441	Perimeter Air Monitoring (if necessary)	95 days	Tue 11/2/10															
442	RZ-B	20 days	Tue 11/2/10															
443	RZ-C	20 days	Tue 12/7/10															
444	RZ-D	20 days	Tue 11/2/10															
445	RZ-E	10 days	Tue 12/21/10															

Task Milestone Rolled Up Task Rolled Up Progress External Tasks Group By Summary

Progress Summary Rolled Up Milestone Split Project Summary Deadline

*** Task (and successor tasks) timing is subject to change based on cost considerations and discussions with NDEP**

Tronox Remediation Program Schedule September 7, 2010

DRAFT

ID	Task Name	Duration	Start	Q3				Q4			Q1			Q2			Q3					
				J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S			
446	Environmental Covenants	241 days	Mon 3/8/10																			
447	EC Working Document Preparation (part of RAW)	43 days	Mon 3/8/10																			
448	Submit EC Working Doc to NDEP	0 days	Wed 5/5/10																			
449	NDEP Review	20 days	Thu 5/6/10																			
450	Submit EC Doc with Final EC Areas	10 days	Fri 9/3/10																			
451	Respond to Comments/WP Finalization	10 days	Fri 9/17/10																			
452	NDEP Prelim approval	20 days	Fri 10/1/10																			
453	NDEP Approval	20 days	Fri 10/29/10																			
454	Develop Risk Management Plan	75 days	Mon 9/13/10																			
455	RMP Preparation	25 days	Mon 9/13/10																			
456	Submit RMP to NDEP	0 days	Fri 10/15/10																			
457	NDEP Review	20 days	Mon 10/18/10																			
458	Respond to Comments/RMP Finalization	10 days	Mon 11/15/10																			
459	NDEP Approval	20 days	Mon 11/29/10																			
460	Cap Pond Berms	30 days	Tue 11/2/10																			
461	Cap Remaining Impacted Soils -if necessary	45 days	Tue 11/30/10																			
462	RZ-B	20 days	Tue 11/30/10																			
463	RZ-C	20 days	Tue 1/4/11																			
464	RZ-D	10 days	Tue 11/30/10																			
465	RZ-E	5 days	Tue 1/4/11																			
466	Finish Grading	35 days	Wed 3/9/11																			
467	RZ-B	20 days	Wed 3/9/11																			
468	RZ-C	20 days	Tue 3/15/11																			
469	RZ-D	10 days	Wed 3/30/11																			
470	RZ-E	10 days	Wed 4/13/11																			
471	Human Health Risk Evaluation	387 days	Mon 1/4/10																			
472	Human Health Risk WP	48 days	Mon 1/4/10																			
476	Human Health Risk Evaluation/Reports	301 days	Tue 2/23/10																			
477	Decision Unit Development	132 days	Tue 2/23/10																			
485	Post Closure Risk Assessment	287 days	Mon 3/15/10																			
486	RZ-A	105 days	Mon 3/15/10																			
499	RZ-B: will actually be based on DU's once developed	192 days	Thu 6/17/10																			
500	Data Evaluation	5 days	Thu 6/17/10																			
501	Data Usability	4 days	Fri 11/12/10																			
502	Preliminary Risk Calculations	4 days	Thu 11/18/10																			
503	Prepare HHRA	23 days	Fri 11/26/10																			
504	Submit RA to NDEP	0 days	Tue 12/28/10																			
505	NDEP Review and Comment	20 days	Wed 12/29/10																			
506	RTC and Revisions	10 days	Wed 1/26/11																			
507	NDEP Review and Approval	20 days	Wed 2/9/11																			
508	RZ-C: will actually be based on DU's once developed	192 days	Tue 6/22/10																			
509	Data Evaluation	5 days	Tue 6/22/10																			
510	Data Usability	4 days	Fri 11/12/10																			
511	Preliminary Risk Calculations	4 days	Thu 11/18/10																			
512	Prepare HHRA	27 days	Fri 11/26/10																			
513	Submit RA to NDEP	0 days	Mon 1/3/11																			
514	NDEP Review and Comment	20 days	Tue 1/4/11																			

Task Milestone Rolled Up Task Rolled Up Progress External Tasks Group By Summary Progress Summary Rolled Up Milestone Split Project Summary Deadline

*** Task (and successor tasks) timing is subject to change based on cost considerations and discussions with NDEP**

Tronox Remediation Program Schedule September 7, 2010

DRAFT

ID	Task Name	Duration	Start	Q3				Q4			Q1			Q2			Q3		
				J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
781	First Quarter 2010	12 days	Mon 4/12/10																
784	Second Quarter 2010	13 days	Mon 7/12/10																
787	Third Quarter 2010	14 days	Mon 10/11/10																
788	Report Preparation and Agency Submittal	10 days	Mon 10/11/10																
789	Agency Submittal	0 days	Thu 10/28/10																
790	UIC permit reports	210 days	Mon 1/11/10																
791	Fourth Quarter 2009	0 days	Thu 1/28/10																
793	First Quarter 2010	77 days	Mon 1/11/10																
796	Second Quarter 2010	83 days	Mon 4/12/10																
799	Third Quarter 2010	10 days	Mon 10/11/10																
800	Report Preparation (to be submitted w/ 4th Qtr report)	10 days	Mon 10/11/10																
801	Semiannual Reporting	144 days	Fri 2/19/10																
802	Data management	90 days	Mon 4/5/10																
803	Data validation	20 days	Tue 6/29/10																
804	Semiannual Performance Report (Feb)	5 days	Fri 2/19/10																
807	Annual Performance Report (Aug)	27 days	Tue 7/27/10																

Task
Milestone
Rolled Up Task
Rolled Up Progress
External Tasks
Group By Summary

Progress
Summary
Rolled Up Milestone
Split
Project Summary
Deadline

*** Task (and successor tasks) timing is subject to change based on cost considerations and discussions with NDEP**