

**TABLE 4-1  
Preliminary Henderson Project Soil Remediation Schedule**

Tasks	Estimated Duration	Q1			Q2			Q3			Q4		
		Jan	Feb	March	April	May	June	July	Aug	Sept	Oct	Nov	Dec
<b>A Finalize Phase B Site Investigation/Reporting</b>	34 weeks	[Gantt bar spanning from Jan to Sept]											
<b>B Phase B Supplemental Sampling</b>	18 weeks	[Gantt bar spanning from Jan to May]											
<b>C Technical Memos - Data Summary Reports</b>	10 weeks	[Gantt bar spanning from April to June]											
<b>D Human Health Risk Assessment</b>	12 weeks	[Gantt bar spanning from June to Sept]											
<b>E Remediate Parcels C, D, F, G, and H</b>	6 weeks	[Gantt bar spanning from Feb to March]											
Planning/Permitting	3 weeks	[Gantt bar spanning from Feb to March]											
Remediation	3 weeks	[Gantt bar spanning from March to April]											
<b>F Excavate and Dispose of Mn Tailings</b>	18 weeks	[Gantt bar spanning from Feb to Sept]											
Planning/Permitting	6 weeks	[Gantt bar spanning from Feb to April]											
Soil Removal	12 weeks	[Gantt bar spanning from April to Sept]											
<b>G Soil Remediation</b>	44 weeks	[Gantt bar spanning from Feb to Sept]											
CAP (HASP, PAMP, DMP, and SWPPP /NDEP Approval)	14 weeks	[Gantt bar spanning from Feb to April]											
Demolition	8 weeks	[Gantt bar spanning from April to June]											
Soil Remediation	24 weeks	[Gantt bar spanning from July to Sept]											
<b>H Perchlorate Soil Flushing Pilot Study</b>	12 weeks	[Gantt bar spanning from April to June]											
Perchlorate Soil Flushing (contingent on results of Pilot Study)	24+ weeks	[Gantt bar spanning from July to Sept]											
<b>I VOC Soil Vapor Intrusion Evaluation and Mitigation</b>	28 weeks	[Gantt bar spanning from June to Sept]											
<b>J Closure</b>		[Gantt bar spanning from Dec to Dec]											