



## Significant Spills, Leaks or Other Releases

<p><b>Instructions:</b></p> <p>Include the description and dates of any incidences of significant spills, leaks or other releases that resulted in discharges of pollutants to waters of the U.S., through storm water or otherwise; the circumstances leading to the release and actions taken in response to the release; and measures taken to prevent the recurrence of such releases (see Part 2.1.2.4 of the 2008 MSGP)</p>
<p><b>Date/Time of Incident:</b> 10/18/2010 6:30pm</p>
<p><b>Job # and Name:</b> 11533 Tronox Soil Remediation of Zones B and D</p>
<p><b>Location of Incident:</b> RZ-D-15-21</p>
<p><b>Description of Incident:</b> A total of 5 trucks were loaded and hauled off to the landfill prior to the pre-agreed time to begin.</p>
<p><b>Circumstances Leading to Release:</b> In attempt to increase production, excavation and hauling began at 6:30pm instead of 7:00pm. This resulted in 5 trucks being loaded and hauled off without being inspected.</p>
<p><b>Action Taken:</b> Las Vegas Paving has notified NGE of our revised work schedule.</p>
<p><b>Measures Taken to Prevent Recurrence:</b> NDEP has been notified that night operations will now begin at 6pm.</p>