

Remedial Investigation Scope Development Nevada Environmental Response Trust Site

NDEP Meeting
June 28, 2012



Meeting Objectives

- Reach a Common Understanding and Identify Path Forward for the RI and HHRA
 - Conceptual Site Model
 - Risk Assessment
 - General approach for soil, soil gas, and groundwater
 - Other Key Issues: (*e.g., soil background dataset*)
 - Data Gaps (preliminary evaluation)
 - Preliminary Remedial Action Objectives
 - Near-term Deliverables and Schedule



Conceptual Site Model



Conceptual Site Model

- Summarizes our understanding of:
 - Existing Site conditions
 - Potential historical and ongoing contaminant sources and release mechanisms
 - Potential contaminant migration pathways
 - Potential exposure pathways
 - Potential (human/environmental) receptors



Conceptual Site Model

- ENSR CSM: 2005
 - Based on Site conditions as of ~2004
 - Compiled and integrated available Site information
 - Focused on 69 LOUs identified as of 2005
 - Used to support identification of data gaps
 - Led to Phase A and Phase B work plans and soil and groundwater investigations



Conceptual Site Model

NERT 2012 CSM

- Update the ENSR CSM
 - Phase A/B investigation results
Interim Soil Removal Action completed
 - Changes in extraction and groundwater treatment systems
 - *Preliminary* evaluation of soil leaching to groundwater (Northgate evaluation based on soil results prior to removal action and using preliminary LSSLs)
 - Risk assessments have been completed for Sale Parcels A, B, C, D, F, G, and H



Identify Site Areas and Boundaries

The “Site”

- Property (~416 acres as of 6/12)
 - Sale Parcels (A, B, C, D, F, G, H)
 - Facility (Tronox leased and non-leased areas)
- Downgradient groundwater plume



CSM: Contaminated Media

- Existing Environmental Conditions for
 - Soil (and soil gas)
 - Surface and near surface (<10 ft bgs)
 - Deep (>10 ft bgs)
 - Groundwater
 - Underlying property
 - Downgradient



Facility: Soil Removal Action (0<10 ft)



Soil removed

- Polygon excavation areas (up to 10 ft)
soil concentrations > worker BCLs
- Discolored soils



- Established Excavation Control Areas (ECAs)

Facility: Post Removal Soil Conditions

Human Health

- Interim Soil Removal addressed primary human health concerns (i.e., direct soil contact pathways)
- SMP established measures to ensure protection of workers engaging in current and future subsurface soil activities
- Post-removal grading program
 - Resulted in some areas with soil concentrations >BCLs within 0-10 feet below the “new” ground surface
 - These areas are not identified as ECAs in the SMP



Facility: Post Removal Soil Conditions

Soil to Groundwater Pathway

- LSSLs (site-specific, leaching-based soil screening levels) were used to conduct a preliminary evaluation
- Surface/near surface soils
 - for **most** chemicals, areas with concentrations >LSSLs were removed (i.e., worker BCLs < LSSLs)
 - perchlorate is the primary exception
- Subsurface soils
 - Preliminary evaluation: only perchlorate >LSSLs



Facility: Soil Gas Conditions

- Phase B Investigation (May 2008)
 - Soil gas samples collected from 95 locations at the Trust Property (including Sale Parcels)
 - Analyzed for 71 VOCs
- Soil Gas HRA (2010)
 - Approach
 - 8 VOCs identified as COPCs for evaluation
 - current and future commercial workers
 - inhalation of VOCs in indoor and outdoor air
 - cancer risks and HIs estimated on a sample-by-sample basis
 - HRA Results
 - Cancer risks ranged from $<1 \times 10^{-6}$ to 1×10^{-4}
 - Hazard Indices < 1



Facility: Indoor and Ambient Air

- Indoor Air Quality (IAQ) and Ambient Air Studies
 - Sampling conducted in spring and winter of 2010
 - Indoor and outdoor samples analyzed for:
 - Chloroform
 - Carbon tetrachloride
 - TCE
- Results
 - Average indoor concentrations $<$ occupational standards
 - Indoor cancer risks $< 10^{-5}$ for a commercial worker
(*risk for chloroform in one wash house shower sample was $> 10^{-5}$ and was attributed to chlorinated water*)
 - Outdoor cancer risks $< 10^{-5}$ for a commercial worker



Sale Parcels: Current Status

- Sale Parcels I, J, and part of B
 - Parcels sold in 2008 to Rolly Properties LLC (Parcels B & I) and Robert and Sandra Ellis (Parcels B & J)
- Sale Parcels A and remaining Parcel B
 - Soil characterization, remediation, and risk assessment completed
 - NDEP issued No Further Action Letter for soil < 10 ft deep on April 8, 2008



Sale Parcels: Current Status

- Sale Parcels C, D, F, G, and H
 - Soil characterization, remediation completed in 2010
 - Remaining areas with residual concentrations >BCLs
 - Areas not remediated due to such as the BMI haul road, paved roads and rail lines
(haul road to be addressed when BMI removes the road)
 - Closure and Post-Remediation HRA (2012)
 - Cancer risks within the acceptable risk range
 - Cumulative soil and soil gas cancer risk: $\leq 2 \times 10^{-6}$
 - Asbestos < 1×10^{-6} (except construction worker exposure to amphibole fibers [3×10^{-5}])
 - Hazard Indices <1
 - Currently under review by NDEP



Sale Parcels: Current Status

- Parcel E
 - Location of extraction wells for OSSM groundwater treatment system
 - No characterization or remediation planned
 - Sale of Parcel E not currently planned



RI Soil and Soil Gas
Risk Assessment Approach

Preliminary Remedial Action Objectives

- Soil RAOs
 - Mitigate potential risks to workers
 - Use institutional controls to restrict future land use



Facility Soils: Proposed Risk Assessment Approach

- Surface and near surface soils (0-10 ft below “new” ground surface) can be placed into one of four categories:
 - Category 1: soils in ECAs
 - Category 2: soil concentrations <BCLs
(not an ECA)
 - Category 3: soil concentrations >BCLs
(and not an ECA)
 - Category 4: soils not previously sampled or available information considered inadequate




Facility Soils: Proposed Risk Assessment Approach

- Category 1 Soil Areas
 - Excavation Control Areas (ECAs)
 - Areas of known soil contamination left in place
 - Building perimeter soils
 - Uncharacterized potentially contaminated soils
 - Risk Assessment Approach
 - Risks managed through the SMP
 - Discuss risks semiquantitatively (Quantitative risk assessment not required)



Facility Soils: Proposed Risk Assessment Approach

Category 2 Soil Areas




Facility Soils: Proposed Risk Assessment Approach

- Category 2 Soil Areas
 - Areas with concentrations < BCLs (0-10 ft)
 - Not excavated (all concentrations < BCLs)
 - Removed polygon excavation areas and discolored soils (*pre-removal contamination was <10 ft bgs or area backfilled to original grade*)
 - Risk Assessment Approach
 - Discuss risks semiquantitatively
(*Quantitative risk assessment not required*)



Facility Soils: Proposed Risk Assessment Approach

Category 3 Soil Areas



Facility Soils: Proposed Risk Assessment Approach


- Category 3 Soil Areas
 - Excavation areas that were not backfilled to original grade and with residual concentrations > BCLs at 0-10 feet below “new” ground surface
 - Not currently identified as an ECA
 - Risk Assessment Approach
 - Conduct a quantitative risk evaluation (soil pathways)
 - use existing subsurface samples for the assessment
 - resample surface and near-surface soils if existing subsurface samples inadequate to support the risk assessment



Facility Soils: Proposed Risk Assessment Approach

- Category 4 Soil Areas
 - Soils not previously sampled or available info considered inadequate
 - Debris pile
 - Risk Assessment Approach
 - To be determined, e.g., area identified as an ECA or collect samples and conduct risk assessment





Sale Parcels: Proposed Risk Assessment Approach

- Parcels A, B, C, D, F, G, H
 - Status
 - Risk assessments completed for soil and soil gas
 - Risks within acceptable risk range
 - Currently under review by NDEP
 - Risk Assessment Approach
 - Summarize results of the soil, soil gas, and indoor air HHRAs
(*Additional quantitative risk assessment not required*)
- Parcel E
 - Status
 - Investigation, remediation, and risk assessment not yet performed
 - Sale not currently planned
 - Risk Assessment Approach
 - Soil characterization would be necessary to perform risk assessment, if a risk assessment is required

Other Risk Assessment Topics

- Background data sets
 - Site soil data set from RZ-A
 - Soil data set developed for the BMI Complex and Common Areas
- Risk Management for Soil
 - BCLs
 - “ .if maximum or UCL95 concentrations <BCLs, no further action or study... is warranted...”
 - Cancer risks: evaluate relative to NCP range of 10^{-6} - 10^{-4}
 - Hazard indices >1
- Upgradient VOC plume entering the Site?
- Ecological risk



Groundwater RI Risk Assessment Approach and Preliminary Identification of Data Gaps



Preliminary Remedial Action Objectives

Short-Term Objective

- Mitigate migration of Property-related contaminants to Las Vegas Wash
 - Continued operation of existing GWETS
 - Optimization/enhancement of GWETS

Long-Term Objectives

- On-Site Groundwater Control
 - Meet ARARs/TBCs at downgradient site boundary
- On-Site vadose zone source control
- Downgradient aquifer restoration



Groundwater: Risk Assessment Approach

- Site Groundwater (Property and downgradient)
 - Not currently used or reasonably anticipated to be used in the future as a drinking water source
(Water quality (e.g., high TDS) likely precludes use of water in the future as a drinking water source)
- Risk Assessment Approach
 - To support risk management decisions, compare groundwater quality with regulatory standards and guidance values such as MCLs and action levels
 - Risks will not be quantified for direct exposure pathways (e.g., consumption)



Groundwater: Preliminary Identification of Data Gaps

- On-Going Performance Evaluation of Existing GWETS
 - Capture Zone Evaluation
 - Alternative Operating Strategies
- Vertical extent of Property-related contamination
 - Shallow water-bearing zone is well characterized
 - Characterization of intermediate and deeper zones is limited
- Background concentrations
 - Background concentrations of naturally occurring constituents and TDS have not been established



Proposed Deliverables and Schedule

Deliverables

- CSM (*incorporate into RI/FS Work Plan*)
- RI/FS Work Plan
 - Introduction, Site Background, and Physical Setting
 - CSM
 - Data Gaps Identification and Work Plan Rationale
 - Sampling and Analysis Plan
 - Health and Safety Plan
 - Community Involvement Plan (currently under NDEP review)
 - Risk Assessment Work Plan
 - RI/FS Schedule
 - Technology Screening & Proposed Treatability Studies



Proposed Deliverables and Schedule

RI Schedule (July – Aug)

- Receive NDEP approval of GW model (early July)
- Revise CZE (July-Aug)
- NDEP Approval of CIP (July)
- Set up public information repository (Aug)



Proposed Deliverables and Schedule

RI Schedule (Sept – Dec 2012)

- NDEP review/approval of CZE (Sept)
- RI/FS Work Plan (Oct)
- NDEP RI/FS WP review (Nov)
- Finalize RI/FS WP and receive NDEP approval (Dec)



Proposed Deliverables and Schedule

RI Schedule (Jan - July 2013)

- Data Gap Field Investigation (Jan-Mar)
- Lab Analysis, Data Evaluation (Feb-Mar)
- Data Gap Field Investigation Report?
- Update CSM and CZE (Apr)
- Perform Baseline Risk Assessment (Feb-May)
- Prepare Draft RI Report (Jan-Jun)
- NDEP Draft RI Report Review (July)
- Finalize RI Report



Proposed Deliverables and Schedule

Treatability Studies Schedule (Fall 2012 - 2013)

- Prepare Treatability Study Work Plans (Oct-Nov)
- NDEP Review of Work Plans (Dec)
- Finalize Work Plans (Jan 2013)
- Contractor Procurement (Jan 2013)
- Implement Studies (2013)

