

MEMORANDUM TO FILE

TO: KMCC File

FROM: Brian Rakvica

DATE: May 4, 2004

CC: Todd Croft, Jennifer Carr, Jeff Johnson
Jon Palm, Tamara Pelham, Alan Tinney, Leo Drozdoff

RE: KM Conference Call

1. Attendance:
 - a. NDEP: Todd Croft, Brian Rakvica
 - b. KM: Keith Bailey
2. Remedial System Update.
 - a. KM is still working on the issue of air binding in their transmission lines. KM is investigating the installation of parallel transmission lines.
 - b. Discussed current operations of the FBR system.
 - i. Approximately 55 gpm from the plant site GW capture system.
 - ii. Plan to pump from GW-11 today. Flow meter installation has delayed this effort thus far.
 - c. Discussed solids management. KM stated that the discharge at the Wash is much improved.
 - d. KM noted that programming and operational checks have been installed to minimize the possibility for excess ethanol addition.
 - e. KM noted that the ND's in their discharge have varied and have been as low as 4 ppb. Once KM is able to reliably record a ND value they will let NDEP know.
 - f. Discussed 30-day performance test. KM is investigating the possibility of running the plant at full chemical load and reduced hydraulic load to test the system (while the transmission line issue is being dealt with).
3. Discussed Ampac.
 - a. Noted that the AOC meeting has been delayed until June.
 - b. Noted that Ampac is expected to have a deliverable to NDEP by June 4, 2004.
 - c. Noted that the last Ampac report (presenting the 2003 drilling results) may not have accounted for the presence of p-CBS in soil. Ampac is investigating.
4. Next meeting: telephone conference on 5/19/04 at 9:00 AM – call in number to be provided.