

DRAFT

MEMORANDUM TO FILE

TO: KMCC File

FROM: Brian Rakvica

DATE: January 6, 2004

CC: Todd Croft, Jennifer Carr, Jeff Johnson
Jon Palm, Tamara Pelham

RE: KMCC Quarterly Perchlorate Meeting

1. Remedial System Update
 - a. Final inspections being completed.
 - b. Media loaded into reactors 1-4. Nitrate and nitrifying bacteria added to reactors 1-4. This serves to provide minor conditioning of the sand.
 - c. Still waiting to receive inoculants. This is a potential delay of 1-3 weeks. KMCC is reviewing a number of different pathways for getting these inoculants.
 - d. About 2 weeks of construction remain on units that are not currently needed.
 - e. Noted that a performance test is required to operate for 30 days 24/7 and produce ND (20 ppb). Another performance requirement is to achieve 99% destruction (~2 ppm).
 - f. Reviewed start up procedure as discussed in previous meetings.
2. Discussed the KMCC response letter. Noted that NDEP agrees with this letter and the schedule and understands that the schedule may slip due to access agreements and other factors.
3. Reviewed upcoming information requests and tours.
 - a. 2/5/04 – Natural Resource Advisory Board – may tour the plant site FBR or may not.
 - b. 2/9/04 – Todd will attend the Urban Water Research Center and give a presentation similar to the NAS presentation.
 - c. 4/1/04 - Nevada DWR tour of plant site FBR and surrounding areas.
 - d. 4/27/04-4/30/04 – USEPA – Keith Takata and Wayne Natri – date to be confirmed. Tour the plant site FBR.
4. Next Meeting: 1/20/04 at 3:00 PM. Susan to provide call in information.