

MEMO

Date **October 20, 2021**
To **Nevada Environmental Response Trust**
From **Chris Ritchie and John Pekala**
Copy to **Nevada Division of Environmental Protection**
United States Environmental Protection Agency
Subject **Las Vegas Wash ZVI-Enhanced Bioremediation Treatability**
Study Monthly Progress Report

TASK PROGRESS UPDATE: SEPTEMBER 2021

At the direction of the Nevada Environmental Response Trust (NERT or Trust), Ramboll US Consulting, Inc. (Ramboll) has prepared this memorandum which summarizes Ramboll's progress during September 2021 toward successfully implementing the Las Vegas Wash Zero-Valent Iron (ZVI)-Enhanced Bioremediation Treatability Study.

TASK M18 – LAS VEGAS WASH ZVI-ENHANCED BIOREMEDIATION TREATABILITY STUDY

- Task Leaders – Nick Dimarcello / Chris Ritchie
- Current Status
 - As previously reported, a data gap evaluation was completed in April 2020 consistent with Treatability/Pilot Study Modification No. 9, which was submitted to the Nevada Division of Environmental Protection (NDEP) on October 8, 2019 and approved by NDEP on October 14, 2019. Phase 2 (design and implementation of a field test) is planned to be completed in the vicinity of Las Vegas Wash Transect 1A (Transect 1A) pending submission and approval of a Work Plan Addendum, which will include Transect 1A field investigation results, bench-scale testing findings, and the Phase 2 field test design. Results of the Transect 1A bench-scale testing, which was completed in April 2020, support field testing of coarse-grain granular ZVI in the Transect 1A area and were used to inform the Phase 2 field test design.
 - The Transect 1A area is located on land owned by the City of Henderson (COH). Due to the unique nature of the proposed ZVI emplacement associated with the Phase 2 field test and how it differs from previous access requests, the Trust felt it was prudent to reengage the COH to discuss the conceptual field test design ahead of finalization and submittal of the Work Plan Addendum. As a result of the discussions between the Trust and the COH in September and October 2020, the COH communicated to the Trust to proceed with planning of the Phase 2 field test in Transect 1A. Dialogue between the COH and the Trust resumed after the Phase 2 field test details were presented during the NERT Annual Stakeholder Meeting in March 2021, and the Trust was in the process of

finalizing the Work Plan Addendum and supporting Cost Basis document in September 2021.

- Schedule and Progress Updates
 - A Work Plan Addendum and supporting Cost Basis document were submitted to NDEP on October 2, 2021.
- Health and Safety
 - No safety incidents occurred during September 2021.

Las Vegas Wash ZVI-Enhanced Bioremediation Treatability Study Progress Update

Nevada Environmental Response Trust Site (Former Tronox LLC Site) Henderson, Nevada

Nevada Environmental Response Trust (NERT) Representative Certification

I certify that this document and all attachments submitted to the Division were prepared at the request of, or under the direction or supervision of NERT. Based on my own involvement and/or my inquiry of the person or persons who manage the system(s) or those directly responsible for gathering the information or preparing the document, or the immediate supervisor of such person(s), the information submitted and provided herein is, to the best of my knowledge and belief, true, accurate, and complete in all material respects.

Office of the Nevada Environmental Response Trust

Le Petomane XXVII, Inc., not individually, but solely in its representative capacity as the Nevada Environmental Response Trust Trustee

Signature:  **Not Individually, but Solely
as President of the Trustee**

Name: Jay A. Steinberg, not individually, but solely in his representative capacity as President of the Nevada Environmental Response Trust Trustee

Title: Solely as President and not individually

Company: Le Petomane XXVII, Inc., not individually, but solely in its representative capacity as the Nevada Environmental Response Trust Trustee

Date: 10/19/01

Las Vegas Wash ZVI-Enhanced Bioremediation Treatability Study Progress Update

Nevada Environmental Response Trust Site (Former Tronox LLC Site) Henderson, Nevada

Responsible Certified Environmental Manager (CEM) for this project

I hereby certify that I am responsible for the services described in this document and for the preparation of this document. The services described in this document have been provided in a manner consistent with the current standards of the profession and, to the best of my knowledge, comply with all applicable federal, state and local statutes, regulations and ordinances.



John M. Pekala, PG
Principal

10/20/2021

Date

Certified Environmental Manager
Ramboll US Consulting, Inc.
CEM Certificate Number: 2347
CEM Expiration Date: September 20, 2022