



environmental management, inc.

**From:** Deni Chambers, Principal-in-Charge  
Derrick Willis, Project Manager

**Date:** July 6, 2010

**To:** Shannon Harbour, P.E.  
Nevada Division of Environmental Protection (NDEP)

**RE:** Updated Phase B Soil Remediation Schedule

---

### ***Phase B Soil Remediation Schedule – July 2010***

Please find attached the updated monthly schedule. The following revisions were made to update the schedule for the month of July.

1. Two task completion dates within Waste Profiling Site-Wide Profile have been revised: Site-Wide Profiles and Hazardous Waste Landfills (lines 177 and 178).
2. The finalization date of the Area I/II Supplemental Sampling DVSR has been revised (line 185).
3. The dates related to the additional step-out sampling (lines 239 and 240), the associated analytical (lines 249 and 255), and DVSR preparation (lines 305-312) have been revised.
4. Remedial Action Work Plan (RAW) dates for Errata and NDEP Review have been added (lines 324 and 325).
5. NDEP Review and approval dates for the RZ-B Excavation Plan (lines 331 through 334) have been revised.
6. Preparation, Review, and Approval dates for RZ-C and RZ-D (lines 335 through 352) have been revised.
7. The preparation date for Demo and Abatement Plans and Specifications for the Demolition Task of Contractor Plans and Specifications/Contractor Selection has been revised (line 375).
8. The Remediation Contractor Site-Wide Plans and Specifications dates (lines 389 through 394) have been revised.
9. The Remediation Contractor Site-Wide Plans and Specification for RZ-D have been combined with RZ-D (line 388).
10. The Well Removal and Replacement Task for RZ-B have been deleted.
11. The Manganese Tailings Confirmation Sampling (lines 475 through 485) and associated data validation and DVSR report (lines 517 through 526) tasks have been added.
12. Dates associated with the Risk Management Plan have been revised (lines 544 through 550).
13. The Perchlorate Soil Flushing task has been removed (moved to the CCC schedule).
14. The RTC and Revisions date for the RZ-A Post Closure Risk Assessment has been revised (lines 586).

